

Please complete & Sign this form and fax to HYDROTEC to arrange commissioning of your HYDROPUR Water Disinfection Unit on FAX: 01494 796 049 or Email: services@hydrotec.co.uk

Name		Site Contact	
Company		Company	
Address		Site Address	
Full Postcode		Full Postcode	
Tel		Site Tel	
Fax		Installation Area	

Tick to confirm:

- The HydroPUR has been installed as per our Installation Instructions.
- All parts are on site as per packing checklist.
- The control box has been secured to the wall.
- Electrical supply (fused spur outlet 240V AC 50Hz 5AMP) within 1.5 metres of control box has been provided and connected. **(DO NOT TURN THE POWER ON).**
- Isolation valves have been installed either side of the UV vessel.
- The UV vessel has been installed in horizontal pipework with the reactor vessel vertically (drain cock down).
- There is a minimum of 500mm free servicing clearance measured from the top of the lamp head(s).
- The UV vessel is plumbed in and water to inlet valve is provided.
- The building has been cleaned / sterilised to BS6700 standard.
- On-site parking will be available.
- We agree to the following: Should any of the above not have been carried out at the time of the agreed visit; a further inspection will be required prior to a Commissioning Certificate being issued. This will be carried out upon the issue of a Purchase Order for £500.00. Less than 48 hours cancellation notice will also incur a £350.00 charge.

Please do not hesitate to call us should you be having difficulties with the completion of this form.

Required commissioning date ___ / ___ / _____. Commissioning is normally carried out within 15 working days.

Signed..... **Print Name**..... **Date**.....

For Office Use Only:

Job No:		Model:	
Serial No:		No of Units:	
Ship Date:		Remarks:	
Hydrotec Engineers Comments:			